




CUSTOMER REQUEST FORM (CRF)

END USER (KLIEN/PEMESAN)	NAME : Mr. Judika Silalahi	REF. : WO. 5010																						
	DEPARTMENT : CICO	DATE : 7 Maret 2013																						
	POSITION : Project Leader	OTHERS : -																						
JOB TITLE / DESCRIPTION (URAIAN/JUDUL PEKERJAAN)	Fabrication Extension Deck & Piling work for SAPI PF																							
	Qty = 1 Lot.																							
ORDER SCOPE (TIPE PEKERJAAN)	<table border="0"> <tr> <td><input checked="" type="checkbox"/> DESIGN</td> <td>Schedule : 8 Maret - 18 Maret 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> DRAWING</td> <td>Schedule : 8 Maret - 18 Maret 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> INSPECTION & TEST PLAN (ITP)</td> <td>Schedule : 8 Maret - 15 Maret 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> MATERIAL</td> <td>Schedule : 8 Maret - 15 Maret 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> FABRICATION</td> <td>Schedule : 19 Maret - 1 April 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> TESTING (NDT Test)</td> <td>Schedule : 19 Maret - 1 April 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> BLASTING</td> <td>Schedule : 25 Maret - 3 April 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> PAINTING</td> <td>Schedule : 25 Maret - 3 April 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> INSTALLATION (W/ON SITE)</td> <td>Schedule : 5 April - 10 Mei 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> DELIVERY to Kp. Baru.</td> <td>Schedule : 27 Maret - 1 April 2013</td> </tr> <tr> <td><input checked="" type="checkbox"/> OTHERS Pile Hammer + Survey (On Site)</td> <td>Schedule : 6 April 2013</td> </tr> </table>		<input checked="" type="checkbox"/> DESIGN	Schedule : 8 Maret - 18 Maret 2013	<input checked="" type="checkbox"/> DRAWING	Schedule : 8 Maret - 18 Maret 2013	<input checked="" type="checkbox"/> INSPECTION & TEST PLAN (ITP)	Schedule : 8 Maret - 15 Maret 2013	<input checked="" type="checkbox"/> MATERIAL	Schedule : 8 Maret - 15 Maret 2013	<input checked="" type="checkbox"/> FABRICATION	Schedule : 19 Maret - 1 April 2013	<input checked="" type="checkbox"/> TESTING (NDT Test)	Schedule : 19 Maret - 1 April 2013	<input checked="" type="checkbox"/> BLASTING	Schedule : 25 Maret - 3 April 2013	<input checked="" type="checkbox"/> PAINTING	Schedule : 25 Maret - 3 April 2013	<input checked="" type="checkbox"/> INSTALLATION (W/ON SITE)	Schedule : 5 April - 10 Mei 2013	<input checked="" type="checkbox"/> DELIVERY to Kp. Baru.	Schedule : 27 Maret - 1 April 2013	<input checked="" type="checkbox"/> OTHERS Pile Hammer + Survey (On Site)	Schedule : 6 April 2013
<input checked="" type="checkbox"/> DESIGN	Schedule : 8 Maret - 18 Maret 2013																							
<input checked="" type="checkbox"/> DRAWING	Schedule : 8 Maret - 18 Maret 2013																							
<input checked="" type="checkbox"/> INSPECTION & TEST PLAN (ITP)	Schedule : 8 Maret - 15 Maret 2013																							
<input checked="" type="checkbox"/> MATERIAL	Schedule : 8 Maret - 15 Maret 2013																							
<input checked="" type="checkbox"/> FABRICATION	Schedule : 19 Maret - 1 April 2013																							
<input checked="" type="checkbox"/> TESTING (NDT Test)	Schedule : 19 Maret - 1 April 2013																							
<input checked="" type="checkbox"/> BLASTING	Schedule : 25 Maret - 3 April 2013																							
<input checked="" type="checkbox"/> PAINTING	Schedule : 25 Maret - 3 April 2013																							
<input checked="" type="checkbox"/> INSTALLATION (W/ON SITE)	Schedule : 5 April - 10 Mei 2013																							
<input checked="" type="checkbox"/> DELIVERY to Kp. Baru.	Schedule : 27 Maret - 1 April 2013																							
<input checked="" type="checkbox"/> OTHERS Pile Hammer + Survey (On Site)	Schedule : 6 April 2013																							
DRAWING/SKETCH (GAMBAR/SKET)	By Chevron (Drawings). Single part Drawing by Engineering Bukaka.																							
SUPPLIED MATERIAL (PENGADAAN MATERIAL)	By Bukaka (Guide Pile, Lifting Pile, Hammer, Survey) and the main structures by chevron (pipe, pile pipe, main frame, socket gang way, structure gang way).																							
OTHERS TERMS & CONDITION (INSTRUKSI PENTING LAINNYA)	- Fabrication of piles, deck & gin pole (Include : NDT & Coating) with yellow colour. - Documentation : The dossier compile as Company requirement consists of but not limited to : Inspection reports, Certificates, Drawings, procedures, - PDA (Pile Drivability Analysis), shop Drawing, and lifting plan by Bukaka. - Transportation from Kp. Baru to Bukaka and Bukaka to Kp. Baru provide by BTL.																							
Internal Distribution : <table border="0"> <tr> <td>Project Manager</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Engineering</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Procurement</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Quality</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>HSE</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>PPIC / Planner</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>HRD</td> <td><input type="checkbox"/></td> </tr> <tr> <td>Maintenance</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>File (Originator)</td> <td><input checked="" type="checkbox"/></td> </tr> </table>		Project Manager	<input checked="" type="checkbox"/>	Engineering	<input checked="" type="checkbox"/>	Procurement	<input checked="" type="checkbox"/>	Quality	<input checked="" type="checkbox"/>	HSE	<input checked="" type="checkbox"/>	PPIC / Planner	<input checked="" type="checkbox"/>	HRD	<input type="checkbox"/>	Maintenance	<input checked="" type="checkbox"/>	File (Originator)	<input checked="" type="checkbox"/>	Sign Received : 	Prepared by :  M. NADIB	CLIENT VERIFICATION (If Any) : Work package and Schedule attached.		
Project Manager	<input checked="" type="checkbox"/>																							
Engineering	<input checked="" type="checkbox"/>																							
Procurement	<input checked="" type="checkbox"/>																							
Quality	<input checked="" type="checkbox"/>																							
HSE	<input checked="" type="checkbox"/>																							
PPIC / Planner	<input checked="" type="checkbox"/>																							
HRD	<input type="checkbox"/>																							
Maintenance	<input checked="" type="checkbox"/>																							
File (Originator)	<input checked="" type="checkbox"/>																							
		Approved by :  MUSLIMIN SANAFI Branch Manager																						



CHEVRON INDONESIA COMPANY

FE&CP CONTRACT WORK ORDER FORM

Project Title:

SAPI PILE & DECK
EXTENSION DRILLING
PROGRAM

Various

Proj.No.:

Contract No.:

Revision No.:

CW953714

Date: 7-Mar-13

WORK ORDER No.: 5.010
CONTRACTOR NAME: PT. BUKAKA TEKNIK UTAMA

PROJECT MANAGER: JUDIKA SILALAHU SOURCE OF FUNDING: AFE/CC : EK1200101-2585956

WORK LOCATION: SAPI

PROPOSED WORK COMMENCEMENT DATE: 8-Mar-13

TO BE COMPLETED BY: 13
05-May-13

EXCEPT AS OTHERWISE EXPRESSLY PROVIDED HEREIN, CONTRACTOR HEREBY AGREES TO PERFORM THE BELOW DESCRIBED WORK IN ACCORDANCE WITH ALL OF THE TERMS AND CONDITIONS OF THE CONTRACT REFERENCED ABOVE. CONTRACTOR'S INVOICES MUST SHOW CHARGES FOR THIS WORK SEPARATELY IDENTIFIED BY BOTH THE WORK ORDER NUMBER AND CONTRACT NUMBER.

DESCRIPTION WORK:

Under CONSTRUCTION SUPPORT CALL OUT SERVICES Contract #CW953714
PT. BTU is requested to perform extension deck & piling work for SAPI platform drilling program

Description	Charge	Qty	Unit	Prices	Month	Sub Total	Total Cost
1 engineering services							
2 structures							
3 NDT							
4 transportation							
5 personnel & equipment day rate as slated on approval CTR							

NOTE:
Price excludes taxes,
Enclosed are approval CTR

CONTRACTOR TO SUBMIT PRICE BREAKDOWN/ CTR BASED ON GIVEN WORK ACTIVITY AND WORK ORDER BUDGET

WORK ORDER BUDGET

PROPOSED PRICE OF THIS CONTRACT WORK ORDER (Please Breakdown Cost per Activity Listed on the Description above):

WORK ORDER SUMMARY:

ORIGINAL CONTRACT VALUE
REVISED CONTRACT VALUE (Amendment)
VALUE OF THIS WORK ORDER #
TOTAL WORK ORDER VALUE (Up to this WO)
BUDGET REMAINING

REVIEWED BY ORIGINATOR (1)

HERY LESMANA
DATE:

REVIEWED BY PROJECT MANAGER (2)

JUDIKA J. SILALAHU

JUDIKA SILALAHU
DATE: 7 MAR 2013WO Request shall be signed by both (1) and (2)
then return to (FE&CP)ACCEPTED BY:
(CONTRACTOR) (3)

DATE:

APPROVED BY: PER LOA TABLE

TITLE: MANAGER FE&CP

DATE:

All CONTRACTOR WO Proposal is Contractually Binding with FE&CP Manager Approval

Doc. No.:

Procedure No.:


File No.:

LEHE/RZUN

Page

Contract File

Bukaka Construction Schedule
WO.5010 Pile and Deck Installation
Sept 2013 Drilling Program
Rev. 7 Mar 2013



JUDIKA J. SILALAH
17 MAR 2013

FUSSATRIAJAY
17 MAR 2013



CHEVRON INDONESIA COMPANY



CONSTRUCTION CALL OUT SUPPORT SERVICES CONTRACT

CONSTRUCTION WORK PACKAGE

Sapi 2013 Drilling Program

Sapi Field – North Area Operation

Note: Attached drawings are for reference only. The last drawing revision will be attached on final submission.

					
1	Issue for CTR	Buraka	Judika	Judika	
0	Issue for Technical Bid	Judika Silalahi	Mustamin	Erwin Sianturi	5-Mar-2013
Rev	Description	Prepared By	Checked By	Approved By	Date



Chevron Indonesia Company
Construction Call Out Support Services Contract
CONSTRUCTION WORK PACKAGES

Work Package Title: Sapi Pile and Deck Extension			
Work Package Number: 5.010		Location:	Sapi Platform
Discipline: Civil Structure		Dated:	5-Mar-2013
Area: NIB		Rev:	0

To be completed by Company Project Leader:

COMPANY REPRESENTATIVE	
Name: Judika Silalahi	
Position: Project Leader	
Email: Judika.Silalahi@chevron.com	
Phone Number: 0542-7563359	

SCOPE OF PACKAGE	
In Scope:	
<ul style="list-style-type: none"> - Detailed engineering (shop drawing) - Procurement of materials that not included in the Company supplied materials (20 inch API 5L X-52 Sch #80 20 ft Length, Quantity 1 LG) - Fabrication (piles, deck, gin pole) - Installation - Painting - QA/QC (NDT, hydrotest, etc.) - Transportation of Company supplied materials from Kampung Baru to Bukaka workshop - Transportation of pre-fabricated materials from Bukaka workshop to Kampung Baru 	
Out Scope:	
<ul style="list-style-type: none"> - Accommodation and working barge for installation - Transportation of Company supplied materials from PSB/Lawe to Kampung Baru - Transportation of pre-fabricated materials from Kampung Baru to Sapi platform 	

MILE STONE SCHEDULE FOR PHYSICAL PROGRESS OF WORK AND PAYMENT			
No.	ACTIVITY	% PROGRESS	% CUMULATIVE PROGRESS
1.	Completed Procurement	25%	25%
2.	Completed Fabrication	25%	50%
3.	Completed half Installation	25%	75%
4.	Completed full Installation	25%	100%



Chevron Indonesia Company
Construction Call Out Support Services Contract
CONSTRUCTION WORK PACKAGES

Work Package Title:		Sapi Pile and Deck Extension	
Work Package Number:		5.010	Location: Sapi Platform
Discipline:		Civil Structure	Dated: 5-Mar-2013
Area:		NIB	Rev: 0

ATTACHMENT 1 - DRAWINGS		
APPLICABLE DRAWINGS:		
NO	DRAWING NO	DESCRIPTION
1.	SPI-SPA-1301	Well head pile make-up elevation and details
2.	SPI-SPA-2051	Main deck framing plan and sections
3.	SPI-SPA-2052 1 of 2	Deck grating and handrail layout plan and details
4.	SPI-SPA-2370	Well head and service platform
5.	SPI-SPA-2401 1 of 2	Service well head deck protector frame, grating plan and elevation
6.	SPI-SPA-2401 2 of 2	Service well head deck protector frame, grating plan and elevation
7.	SPI-SPA-2011	Gin pole SWL 2 ton elevation
8.	SPI-SPA-2012	Gin pole SWL 2 ton framing and grating plan
9.	SPI-SPA-2013	Gin pole SWL 2 ton details
10.	SPI-SPA-2021	Gin pole SWL 2 ton ladder details

ATTACHMENT 2 – COMPANY SUPPLIED MATERIALS AND EQUIPMENT						
No.	Class	SCH	Size (In)	Qty	Units	Item Description
1.						
2.						

See attached MTO

To be completed by Contractor:

CONTRACTOR REPRESENTATIVE	
Name: Denny KH	
Position: Contractor Representative	
Email: dennykh@bukakabalikpapan.com	
Phone Number: +62 542 743312	
Cell : +6281253203339	

PACKAGE DELIVERABLES
In Deliverables:
- Bukaka to deliver Detailed engineering (shop drawing)
- Bukaka to deliver Fabrication of piles, deck & gin pole (include: NDT and coating)
- Bukaka to deliver Personil c/w PPE
- Bukaka to deliver materials from Kampung Baru to Bukaka workshop (material company supplied)
- Bukaka to deliver material of fabrication piles, deck & gin pole from Bukaka Workshop Balikpapan to Kampung Baru
- Installation on site



Chevron Indonesia Company
Construction Call Out Support Services Contract
CONSTRUCTION WORK PACKAGES

Work Package Title:	Sapi Pile and Deck Extension		
Work Package Number:	5.010	Location:	Sapi Platform
Discipline:	Civil Structure	Dated:	5-Mar-2013
Area:	NIB	Rev:	0

Out Deliverables:

- Offshore spread
- Fuel
- Fresh Water
- Accommodation and working barge for installation
- Material Supply by Company, except for support & lifting accessories.
- Transportation supplied materials from PSB/Lawe to Kampung Baru
- Transportation of pre-fabricated materials from Kampung Baru to Sapi platform

ATTACHMENT 3 – EXECUTION PLAN (with CTR attached)

NO	Activity	Main Equipment	Key Manpower	Start Date	End Date
1					
2					
3					
4					
5					
6					
7					

QA-QC PLAN/ITP

- Design : approval drawing
- Materials : mill sheet, visual inspection, dimension check, heat number traceability & welding consumables
- Fabrication : WPS, Welder Performance, lay out, fit-up, welding, dimensional
- Testing : NDT & Hydrotest (if any)
- Blasting/Painting,
- Documentation : The dossier compile as Company requirement consist of but not limited to; inspection reports, Certificates, Logs, Drawings, Procedures, Approved technical query and NCR (if any)

ATTACHMENT 4 – HES PLAN (JSA-SOP)

NO	DOCUMENT NO	DESCRIPTION
1.	N/A	Follow Job Execution
2.		
3.		
4.		
5.		
6.		
7.		



Chevron Indonesia Company
Construction Call Out Support Services Contract
CONSTRUCTION WORK PACKAGES

Work Package Title:	Sapi Pile and Deck Extension		
Work Package Number:	5.010	Location:	Sapi Platform
Discipline:	Civil Structure	Dated:	5-Mar-2013
Area:	NIB	Rev:	0

STATEMENT OF LOCAL CONTENT
100%